

PSD Middle School #4

Task Name	Duration	Start	Finish	2018												2019											
				Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1 PSD New Middle School #4	987d	11/17/17	08/31/21	[Gantt bar]																							
2 SCHEMATIC DESIGN (SD)	147d	11/17/17	06/12/18	[Gantt bar]																							
3 Receive D-4	0	11/17/17	11/17/17	[Milestone]																							
4 Educational Specifications	46d	01/08/18	03/13/18	[Gantt bar]																							
5 Steering Committee Meeting	10d	01/08/18	01/19/18	[Task bar]																							
6 Steering Committee Meeting	10d	01/15/18	01/26/18	[Task bar]																							
7 Steering Committee Tours	10d	01/15/18	01/26/18	[Task bar]																							
8 User Group Sessions	10d	01/22/18	02/02/18	[Task bar]																							
9 Steering Committee Meeting	10d	01/29/18	02/09/18	[Task bar]																							
10 District Review of ed-specs	7d	02/12/18	02/20/18	[Task bar]																							
11 Final Draft of ed-specs	0	02/23/18	02/23/18	[Milestone]																							
12 PSD staff sign-off of ed-specs	6d	02/23/18	03/02/18	[Task bar]																							
13 Board approval of ed-specs	0	03/13/18	03/13/18	[Milestone]																							
14 Schematic Design Timeline	44d	03/13/18	05/11/18	[Gantt bar]																							
15 Capital Projects Review	7d	05/11/18	05/21/18	[Task bar]																							
16 Incorporate District Comments	9d	05/21/18	05/31/18	[Task bar]																							
17 Board Approval	0	06/12/18	06/12/18	[Milestone]																							
18 DESIGN DEVELOPMENT (DD)	108d	06/13/18	11/09/18	[Gantt bar]																							
19 Design Development Timeline	79d	06/13/18	10/01/18	[Gantt bar]																							
20 VE Review	6d	08/17/18	08/24/18	[Task bar]																							
21 Capital Projects Review	6d	10/01/18	10/08/18	[Task bar]																							
22 Incorporate District Comments	6d	10/08/18	10/15/18	[Task bar]																							
23 Capital Projects Review	12d	10/15/18	10/30/18	[Task bar]																							
24 Final DD Production	9d	10/30/18	11/09/18	[Task bar]																							
25 CONSTRUCTION DOCUMENTS (CD)	201d	11/12/18	08/19/19	[Gantt bar]																							
26 Construction Document Timeline	201d	11/12/18	08/19/19	[Gantt bar]																							
27 Submit D-5	0	11/16/18	11/16/18	[Milestone]																							
28 Receive D-6	0	01/15/19	01/15/19	[Milestone]																							
29 Capital Projects Review - 75% set	11d	04/29/19	05/13/19	[Task bar]																							
30 Capital Projects Review (permit set)	11d	08/05/19	08/19/19	[Task bar]																							
31 BIDDING	86d	08/05/19	12/03/19	[Gantt bar]																							
32 Constructability Review & Implementation	20d	08/05/19	08/30/19	[Task bar]																							
33 Permits (city, health department, L&I)	40d	08/05/19	09/27/19	[Task bar]																							
34 Submit D-7	0	09/27/19	09/27/19	[Milestone]																							
35 Bidding	20d	09/30/19	10/25/19	[Task bar]																							
36 Receive D-8	0	10/15/19	10/15/19	[Milestone]																							
37 Submit D-9	0	11/08/19	11/08/19	[Milestone]																							
38 Receive D-10 & Sign Contract	0	12/03/19	12/03/19	[Milestone]																							
39 CONSTRUCTION (start)	453d	12/05/19	08/31/21	[Gantt bar]																							
40 New Building Construction	400d	12/05/19	06/16/21	[Gantt bar]																							
41 Occupy New Building	0	08/31/21	08/31/21	[Milestone]																							