

PSD Stevens Middle School

Task Name	Duration	Start	Finish	2018												2019											
				Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1 PSD Stevens Middle School Replacement	1028d	09/13/17	08/20/21	[Gantt bar spanning from 09/13/17 to 08/20/21]																							
2 Successful Bond	0	11/07/17	11/07/17	[Point marker at 11/07/17]																							
3 SCHEMATIC DESIGN (SD)	194d	09/13/17	06/12/18	[Gantt bar spanning from 09/13/17 to 06/12/18]																							
4 Submit D-3	0	09/13/17	09/13/17	[Point marker at 09/13/17]																							
5 Receive D-4	0	11/17/17	11/17/17	[Point marker at 11/17/17]																							
6 Educational Specifications	46d	01/08/18	03/13/18	[Gantt bar spanning from 01/08/18 to 03/13/18]																							
7 Steering Committee Meeting	10d	01/08/18	01/19/18	[Red bar from 01/08/18 to 01/19/18]																							
8 Steering Committee Meeting	10d	01/15/18	01/26/18	[Red bar from 01/15/18 to 01/26/18]																							
9 Steering Committee Tours	10d	01/15/18	01/26/18	[Red bar from 01/15/18 to 01/26/18]																							
10 User Group Sessions	10d	01/22/18	02/02/18	[Red bar from 01/22/18 to 02/02/18]																							
11 Steering Committee Meeting	10d	01/29/18	02/09/18	[Red bar from 01/29/18 to 02/09/18]																							
12 District Review of ed-specs	7d	02/12/18	02/20/18	[Red bar from 02/12/18 to 02/20/18]																							
13 Final Draft of ed-specs	0	02/23/18	02/23/18	[Point marker at 02/23/18]																							
14 PSD staff sign-off of ed-specs	6d	02/23/18	03/02/18	[Red bar from 02/23/18 to 03/02/18]																							
15 Board approval of ed-specs	0	03/13/18	03/13/18	[Point marker at 03/13/18]																							
16 Schematic Design Timeline	44d	03/13/18	05/11/18	[Teal bar from 03/13/18 to 05/11/18]																							
17 Capital Projects Review	7d	05/11/18	05/21/18	[Teal bar from 05/11/18 to 05/21/18]																							
18 Incorporate District Comments	9d	05/21/18	05/31/18	[Teal bar from 05/21/18 to 05/31/18]																							
19 Board Approval	0	06/12/18	06/12/18	[Point marker at 06/12/18]																							
20 DESIGN DEVELOPMENT (DD)	68d	06/13/18	09/14/18	[Gantt bar spanning from 06/13/18 to 09/14/18]																							
21 Design Development Timeline	48d	06/13/18	08/17/18	[Orange bar from 06/13/18 to 08/17/18]																							
22 VE Review	6d	08/17/18	08/24/18	[Orange bar from 08/17/18 to 08/24/18]																							
23 Capital Projects Review	6d	08/17/18	08/24/18	[Orange bar from 08/17/18 to 08/24/18]																							
24 Incorporate District Comments	6d	08/24/18	08/31/18	[Orange bar from 08/24/18 to 08/31/18]																							
25 Capital Projects Review	6d	08/31/18	09/07/18	[Orange bar from 08/31/18 to 09/07/18]																							
26 Final DD Production	6d	09/07/18	09/14/18	[Orange bar from 09/07/18 to 09/14/18]																							
27 CONSTRUCTION DOCUMENTS (CD)	136d	09/07/18	03/15/19	[Gantt bar spanning from 09/07/18 to 03/15/19]																							
28 Construction Document Timeline	130d	09/17/18	03/15/19	[Blue bar from 09/17/18 to 03/15/19]																							
29 Submit D-5	0	09/07/18	09/07/18	[Point marker at 09/07/18]																							
30 Receive D-6	0	11/07/18	11/07/18	[Point marker at 11/07/18]																							
31 Capital Projects Review - 75% set	11d	01/04/19	01/18/19	[Blue bar from 01/04/19 to 01/18/19]																							
32 Capital Projects Review (permit set)	11d	03/01/19	03/15/19	[Blue bar from 03/01/19 to 03/15/19]																							
33 BIDDING	90d	03/01/19	07/05/19	[Gantt bar spanning from 03/01/19 to 07/05/19]																							
34 Constructability Review & Implementation	21d	03/01/19	03/29/19	[Yellow bar from 03/01/19 to 03/29/19]																							
35 Permits (city, health department, L&I)	36d	03/01/19	04/19/19	[Yellow bar from 03/01/19 to 04/19/19]																							
36 Submit D-7	0	04/19/19	04/19/19	[Point marker at 04/19/19]																							
37 Bidding	25d	04/22/19	05/24/19	[Yellow bar from 04/22/19 to 05/24/19]																							
38 Receive D-8	0	05/07/19	05/07/19	[Point marker at 05/07/19]																							
39 Submit D-9	0	05/31/19	05/31/19	[Point marker at 05/31/19]																							
40 Receive D-10 & Sign Contract	0	07/05/19	07/05/19	[Point marker at 07/05/19]																							
41 CONSTRUCTION (start)	555d	07/08/19	08/20/21	[Gantt bar spanning from 07/08/19 to 08/20/21]																							
42 New Building Construction	345d	07/08/19	10/30/20	[Green bar from 07/08/19 to 10/30/20]																							
43 Occupy New Building	0	12/21/20	12/21/20	[Point marker at 12/21/20]																							
44 Demo / abatement of existing Stevens	86d	01/01/21	04/30/21	[Grey bar from 01/01/21 to 04/30/21]																							
45 Sitework - east side of site	166d	01/01/21	08/20/21	[Grey bar from 01/01/21 to 08/20/21]																							
46 Sitework - west side of site	50d	06/14/21	08/20/21	[Grey bar from 06/14/21 to 08/20/21]																							